

PROJECT: 18-2561 DEV, JEFFERSON CO SPORTSMEN'S CLUB NOISE-SAFETY IMPROV

Sponsor: Jefferson Co Sportsmen's Assn Program: Firearms & Archery Range Rec. Status: Active  
Project Start Date: 08/01/2019 Agreement End Date: 12/31/2021

Progress Report Status: Accepted 01/25/2020

Report Period

From 08/01/2019 To 01/24/2020

Questions

#1: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

Our county is in the process of developing a Shooting In The County ordinance and while they work on getting that in place they have a moratorium on new range construction and work on existing ranges. It ends 03/23/2020. This may shift our timeline but will not hinder our completing the project.

Description is required

#2: Describe the work accomplished during this reporting period.

We have completed a perimeter acoustic level survey to establish a baseline perimeter sound profile to be able to judge the effectiveness of our Sound Abatement and Safety Structures. We have had Aqua Terra Cultural Resource Consultants complete our CRS. We are currently working on electrical installation. Our contractor, Frederickson Electric should complete their work by 01/30/2020. We are working on completing our construction plans and will be ready to submit for permits when the moratorium ends 03/23/2020

Description is required

#3: Tell us about work planned for the next reporting period.

Completion of plans and engineering .

Description is required

#4: Are you required per RCO's Range and Course Safety Policy to hire a qualified professional to evaluate your design and completed project? If so, who have you contracted with?

Yes

We have not contracted with anyone but are talking to qualified shooting range consultants.

Description is required

#5: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Optional

## Progress Report, Project 18-2561

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Project Start	08/01/2019	✓			
Design Initiated	08/01/2019	✓			
Progress Report Due	01/31/2020				
Submit Self-Cert Design	02/29/2020				
Cultural Resources Complete <i>Survey required, see special condition #1</i>	04/30/2020	✓			
60% Plans to RCO	06/30/2020				
Annual Project Billing Due	07/31/2020				
Progress Report Due	07/31/2020				
Applied for Permits	08/01/2020				
All Bid Docs/Plans to RCO	09/30/2020				
Bid Awarded/Contractor Hired	10/31/2020				
Progress Report Due	01/31/2021				
Construction Started	02/28/2021				
50% Construction Complete	05/31/2021				
RCO Interim Inspection	05/31/2021				
Progress Report Due	07/31/2021				
Annual Project Billing Due	07/31/2021				
90% Construction Complete	08/31/2021				
Funding Acknowl Sign Posted	08/31/2021				
Construction Complete	09/30/2021				
RCO Final Inspection	10/31/2021				
Submit Self-Cert Completed	10/31/2021				
Final Billing Due	10/31/2021				
Final Report Due	11/30/2021				
Agreement End Date	12/31/2021				
					Need amendment to change

### Special Conditions

#### 1. Cultural Resources-Survey Required

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a notice of cultural resources completion before any ground disturbing activities can begin. Ground disturbance started without approval will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in Section 8 of this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation.

# Progress Report, Project 18-2561

## Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Building Permit	City/County				
Other Required Permits					

**Note:** stormwater review; electrical review

## Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

*Optional*

#2: Are there any additional permits required? If so, please describe.

No

*Optional*

#3: Tell us about your progress with securing your permits or ESA consultation.

We cannot submit for permits until the moratorium ends on 03/23/2020

*Description is required*

## Attachments

### PHOTOS (JPG, GIF)

Photos (JPG, GIF)

### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

## Certify & Submit

### Status History

Report Status	Date	User	Note
Accepted	01/25/2020	Rory Calhoun	
Submitted	01/24/2020	Don McNees	
Draft	01/14/2020	Don McNees	